

Project Overview

The River Fealge (Clonakilty) Certified Drainage Scheme works are designed to protect the town of Clonakilty from fluvial flooding from the Ballyhalwick River, the River Fealge, the Cappeen Stream and the Garage Stream along with tidal flooding from Clonakilty Bay. The project involves but is not limited to the construction of; a flood storage embankment and spillway upstream of the town; 1300m of Storm Sewer pipework; 1400m of sheet piled walls; 330m of earthen embankment; 230m of riverbank rehabilitation; 3 reinforced concrete pumping stations; realignment of 300m of ring road; Stabilisation works to 7 bridge abutments; and Channel rehabilitation to Convent Stream.

The project is scheduled to take 78 weeks to complete and will be very much a team effort by everyone including the contractor, the local community, the local authority, the local committees and representatives from the various third parties associated with the project.

Courtesy Shuttle Bus Service

The timings of the above service remain in place for the month of October. The bus will depart every hour on the hour from 08:00 until 22:00 from Desert House Caravan & Camping Park's entrance. The bus will return every hour on the half hour from 08:30 until 22:30 from Clonakilty (O'Donovan's Hotel) via Ring Village to Desert House Caravan & Camping Park's entrance.

Works Programme Continuing October 2018 – Areas affected

Croppy Road (N71 from Croppy Quay to Facksbridge) –

Sheet Piling phase along Croppy Road has now been completed.

Drainage Works: –

Laying storm water pipes, gullies and manholes along the Croppy Rd starting on the roundabout end of the Croppy Rd working towards Clarke St Bridge.

Provisions for finishing works will commence running concurrently with the drainage works as follows:-

Footpaths/Lighting:- Preparations will get underway for kerb laying, provisions for permanent public lighting and trees to include the installation of public lighting ducting and the installation of tree pits.

N71 – Flow Control Structure

Works will continue in the Flow Control Structure along the N71 during the month of October 2018. This work will see the construction of an Embankment and Flow Control Structure to control the flow of water from the river Fealge. Sheet Piling phase along Croppy Road has now been completed.

Kent Street Car Park

Works commenced on Kent Street Car Park in October continuing into November comprising installation of a Caisson which becomes a Pumping Station. The initial stages of this will call for the complete closure of the car park to vehicles but will maintain pedestrian access with the car park. When it is safe to do so, sections of the car park will be re-opened when possible.

Ring Rd - Works will continue on the Ring Rd which includes concrete wall construction, rising of the road and reinstatement works. This will operate under a full road closure.

Works Programme Starting/Continuing in November 2018 – Areas Affected

Astna Street – Works are expected to commence on Astna Street L4036-1, from early November 2018. These works involve the laying of pipes. Pedestrian Access will be in place for the duration of the works.

Clarke Street – Pipelaying works are expected to commence on Clarke Street from mid to late November 2018. Access/Egress to be maintained for dwellings. Pedestrian Barrier System to be in place.

Kent St Car park – Works commenced in the Kent St carpark in October continuing into November 2018. This crew will construct the pumping station. The initial stages of this will call for the complete closure of the car park to vehicles but will maintain pedestrian access with the car park. When it is safe to do so sections of the car park will be re-opened when possible.

Ring Rd - The crew will continue work on the Ring Rd which includes concrete wall construction, rising of the road and reinstatement works. This will operate under a full road closure.

Along N71 - Works continue in the Flow Control Structure. This work will see the construction of an Embankment and Flow Control Structure to control the flow of water from the river Fealge.

Work Area Map

Map showing works zones for the first period of works is highlighted below.



Traffic Management

Ward & Burke Construction Ltd are developing plans in association with Cork County Council and the Emergency Services. We envisage the following plans being put in place for the safety of the public:

Croppy quay	Shuttle Traffic Controlled.
The Ring Rd	Full Road Closure
Kent St carpark	Temporary Closure (will be re-opened when possible)
Astna Street	Sectional Road Closure with Pedestrian Access
Clarke Street	Sectional Road Closure with Pedestrian Access



How To Contact Us

**Address: River Fealge (Clonakilty) Certified Drainage Scheme –
Site Office, Clonakilty GAA Club, Ahamilla, Clonakilty, County Cork**

Community Liaison Officer: **Margaret**

Telephone: 086-1805875 E-mail: clonakiltyfrs@wardandburke.com

All updates will be posted on the dedicated website noted at www.clonakiltyfrs.ie

The Client	The Engineer (Client's Representative on Site)	The Contractor
<p data-bbox="181 920 501 1003">The Office of Public Works in partnership with Cork County Council</p> 	<p data-bbox="684 920 863 943">Mott MacDonald</p> 	<p data-bbox="1043 898 1362 949">Ward and Burke Construction Limited</p> 